Completion Report

1	Name of Wok	Providing Drinking water works in Dasarahalli Ward Mo 15
2	Sanctioned Estimate No.& Date	EE|DD|TS|134|17-18, Date: 21-03-2017.
3	Head of Acount which is Chargeable	P-3110.
4	Enstrument Order No. & Date	EE|DD|WO|014|2017-18, Dt: 07-08-17
5	Name of Contractor	KRIDL
6a	Time Stipulated for Completion of work	90 days
b	Delay in execulation of work	192 days
7	Measurement recorded in MB	675|17-18
	Page No	67432 to 67453|1
8	check Measurment of the Asst	675|17-18
	Exe. Eng./ Exe.Eng. On	67432 to 67453|1.
9	Name of the Office / Official	Asst.Executive Enginner
	incharge of the work	T.Dasarahalli Sub Division
10	a)Assistant Engineer	Archana
	b) Asst. Exe. Engineer	MB Jayakumar.

Sanctioned Estimate amount	Amount claims as per actually vide as per bills	Excess	Savings (Rs)
13.00 Lakhs	12991992.00/-	-	8008.00/-

1) Certified that the above work has been Completed within the stipulated time nited in the

2) Certified that the Contractor has delayed and completed the work for which necessary fine recovered

3) Certified that the above work has been executed by the contractor satisfactory in

09/12/19

ASSISTANT ENGINEER
Ward No.15

ASSISTANT EXECUTIVE ENGINEER
T.DASARAHALLI SUB-DIVISION
BANGLORE

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike
Dasarahalli Division, Bangalore-73

Scanned by CamScanner